

Vorgang	Von	Nach	Von	Bis	Sa 07.10.2006						So 08.10.2006							
					16	20	4	8	12	16	20	4	8	12	16	20	4	8
Baustelle	0,470	1,800	06.10.06 19:05	09.10.06 04:30														
Sperrpausenbeginn			06.10.06 19:05	06.10.06 19:05														
Teilbaustelle 1	0,470	0,820	06.10.06 19:05	06.10.06 23:25														
K6, vorab i. Zugp. K-Bef(La	0,470	0,820	06.10.06 19:05	06.10.06 22:02														
B, K-Bef, i.gesp. Gl.komple	0,470	0,820	06.10.06 22:22	06.10.06 23:25														
Sperrpausenende			06.10.06 19:47	06.10.06 19:47														
Sperrpausenbeginn			06.10.06 22:15	06.10.06 22:15														
Teilbaustelle 2	0,820	1,800	06.10.06 23:23	07.10.06 04:00														
B20, K-Bef, i.gesp. Gl.komp	0,820	1,800	06.10.06 23:23	07.10.06 04:00														
Teilbaustelle 3	0,470	1,800	07.10.06 01:00	07.10.06 21:44														
Umbau Gl., UM, Ge/Ga, B-Sw	0,470	1,800	07.10.06 01:00	07.10.06 07:49														
Montage Gl., W-Bef, hinter	0,470	1,800	07.10.06 04:00	07.10.06 10:14														
AltSi brennen (15m)	0,470	1,800	07.10.06 04:36	07.10.06 10:41														
Si seidl. absetzen (Z)	0,470	1,800	07.10.06 05:11	07.10.06 11:25														
Verfüllen Gleisrost, HI,	0,470	1,800	07.10.06 05:41	07.10.06 11:58														
BR, RM 80, gf, verl. i. M	0,470	1,800	07.10.06 14:00	07.10.06 21:44														
Verfüllen Gleisrost, HI,	0,470	1,800	07.10.06 16:09	07.10.06 21:44														
Teilbaustelle 4	0,470	1,135	08.10.06 01:00	08.10.06 09:05														
Verf. Fc-Wg., Neuschotter	0,470	1,135	08.10.06 01:00	08.10.06 03:50														
EM-SAT	0,470	1,135	08.10.06 03:09	08.10.06 05:38														
Stopfen, GSM, verdichten	0,470	1,135	08.10.06 03:30	08.10.06 05:38														
Verf. Fc-Wg., 1. Nachscho	0,470	1,135	08.10.06 05:38	08.10.06 09:05														
EM-SAT	0,470	1,135	08.10.06 07:02	08.10.06 09:05														
Stopfen, GSM, I. Stabi H	0,470	1,135	08.10.06 07:23	08.10.06 09:05														
Teilbaustelle 5	0,470	1,800	08.10.06 19:00	08.10.06 23:53														
Verf. Fc-Wg., 2. Nachscho	0,470	1,800	08.10.06 19:00	08.10.06 23:53														
EM-SAT	0,470	1,800	08.10.06 20:51	08.10.06 23:53														
Stopfen, GSM, II. Stabi H	0,470	1,800	08.10.06 21:12	08.10.06 23:53														
Teilbaustelle 6	1,135	1,800	08.10.06 10:00	08.10.06 18:09														
Verf. Fc-Wg., Neuschotter	1,135	1,800	08.10.06 10:00	08.10.06 14:40														
EM-SAT	1,135	1,800	08.10.06 12:09	08.10.06 14:40														
Stopfen, GSM, verdichten	1,135	1,800	08.10.06 12:30	08.10.06 14:40														
Verf. Fc-Wg., 1. Nachscho	1,135	1,800	08.10.06 14:40	08.10.06 18:09														
EM-SAT	1,135	1,800	08.10.06 16:04	08.10.06 18:09														
Stopfen, GSM, I. Stabi H	1,135	1,800	08.10.06 16:24	08.10.06 18:09														
Sperrpausenende			09.10.06 04:30	09.10.06 04:30														